

Utility: Inframark
1600 Avalon Parkway
Perris, CA 92571

Date: 6-12-23
Tech: TD & AJ

Account No:
Meter Location: Well # 3
S/S Ramona Exp across from dam

Size: 6"
Manuf: Water Specialties
Type: FlowCom
Ser No: 20033723-6

Test Port: 2" plug

Isolation Valve: Discharge piping

Pressure: NA psi

Meter Readings:
Meterhead: 544164 Units: CF x 100
Remote: Units:

Drive Gear NA
Driven Gear NA

TEST BEFORE CALIBRATION

Test Meter Data				Subject Meter Data							
Test Run Volume Gallons	Test Run Time		Test Flow GPM	Totalizer Units CF x 100		Test Run Volume Gallons	Test Run Time		Meter Flow GPM	Corr. Factor	Corrected Meter Accuracy
	Min.	Sec.		Stop Read	Start Read		Min.	Sec.			
762.95	3	16.0	233.6	699	689	748.00	3	15.9	229.1	99.2	97.3

Drive Gear
Driven Gear

TEST AFTER CALIBRATION

708.32	2	56.0	241.5	717	707	748.00	3	3.8	244.2	99.2	100.3

REMARKS: Test results indicate proper meter accuracy.

Cal% changed to +2.6%