



Test Certification

14812 Hunter Lane
Midway City CA 92655
Phone: 714 450-5929 Fax: 714 829-3103

Serial Number	20033723-06
Test Date	7/8/2020
Record No	1624
P.O. Number	DONNA ANDERSON
Work Order No.	879


Page 1 of 1

Bill to Customer	SE-0070692	Site Customer	SE-0030999
------------------	------------	---------------	------------

Inframark Water Infrastructure Operation
1600 Avalon Parkway
Perris CA 92571

Inframark Water Infrastructure Operations (Well #
Corner Of Bradley & Ramona Express
Perris CA 92571

Flow Meter Totalizer Reading - Cubic Feet					Site Location
Before Test	Flow Meter 330900 x 100			Prover No	well # 3
After Test	Flow Meter 330915 x 100			PT-001	Meter Manufacture Size and Model
Service Type		Test Cycle	Pipe Diameter	Pipe Area	Water Specialties, 6" MW506 Propeller W Flow
Test Only			6	28.2744	Technician



**Customer Meter
Average Accuracy**

99.06%

Pitot Tube Test Data			Customer Meter						
Test No.	Pitot Tube Reading	Actual GPM	Totalizer (start)	Totalizer (end)	Net Volume	Net Volume (gallons)	Test Time (mm:ss:hss)	Measured GPM	Accuracy
1	16.9	477.837	330900	330904	400	2992.20779	06:19:058	473.27	99.04%
2	16.9	477.837	330905	330909	400	2992.20779	06:19:043	473.38	99.07%
3	16.9	477.837	330910	330914	400	2992.20779	06:19:045	473.36	99.06%

Additional Information
Test only, no repair or calibration performed.

Approved By: