




Test Certification

14812 Hunter Lane
Midway City CA 92655
Phone: 714 450-5929 Fax: 714 829-3103

Serial Number	20033724-8
Test Date	10/29/2019
Record No	1297
P.O. Number	DONNA ANDERSON
Work Order No.	792

Page 1 of 1

Bill to Customer	SE-0070692	Site Customer	SE-0032238
Inframark Water Infrastructure Operation 1600 Avalon Parkway Perris CA 92571		Inframark Water Infrastructure Operations (Well # 4 North Facility Perris CA 92571	

Flow Meter Totalizer Reading - Cubic Feet					Site Location
Before Test	Flow Meter 1330694 x 100			Prover No	Well # 4
After Test	Flow Meter 1330711 x 100			PT-001	Meter Manufacture Size and Model
Service Type		Test Cycle	Pipe Diameter	Pipe Area	Water Specialties, 8" MW508 Flow com
Test Only			8	50.2656	Technician
 Accuracy Rate of Flow - GPM					Manny
					Customer Meter Average Accuracy
					100.42%

Pitot Tube Test Data			Customer Meter						
Test No.	Pitot Tube Reading	Actual GPM	Totalizer (start)	Totalizer (end)	Net Volume	Net Volume (gallons)	Test Time (mm:ss:hss)	Measured GPM	Accuracy
1	16.3	819.329	1330694	1330699	500	3740.25974	04:32:025	824.60	100.64%
2	16.3	819.329	1330700	1330705	500	3740.25974	04:33:000	822.04	100.33%
3	16.3	819.329	1330706	1330711	500	3740.25974	04:33:015	821.76	100.30%

Additional Information
Test only, no repair or calibration performed.

Approved By: