



Test Certification

14812 Hunter Lane
Midway City CA 92655
Phone: 714 450-5929 Fax: 714 829-3103

Serial Number	20030282-6
Test Date	10/29/2019
Record No	1294
P.O. Number	DONNA ANDERSON
Work Order No.	792

Page 1 of 1

Bill to Customer SE-0070692

Site Customer SE-0059993

Inframark Water Infrastructure Operation
1600 Avalon Parkway
Perris CA 92571

Inframark Water Infrastructure Operations (well #
1600 Avalon Parkway
Perris CA 92571

Flow Meter Totalizer Reading - Gallons

Site Location

Before Test Flow Meter 234295 x 1000

Prover No

well # 2

After Test Flow Meter 234298 x 1000

PT-001

Meter Manufacture Size and Model

Service Type

Test Cycle

Pipe Diameter

Pipe Area


Water Specialties, 6" Propeller Meter

Test Only

6

28 2744

Technician



Manny

Customer Meter
Average Accuracy

97.16%

Pitot Tube Test Data

Customer Meter

Test No.	Pitot Tube Reading	Actual GPM	Totalizer (start)	Totalizer (end)	Net Volume	Net Volume (gallons)	Test Time (mm:ss:hss)	Measured GPM	Accuracy
1	2.4	67.859	234295	234296	1000	1000.00000	15:10:002	65.93	97.16%
2	2.4	67.859	234297	234298	1000	1000.00000	15:10:000	65.93	97.16%

Additional Information

Test only.
Found low flow on the pump 68 GPM only.

Approved By: