



Test Certification

14812 Hunter Lane
Midway City CA 92655
Phone: 714 450-5929 Fax: 714 829-3103

Serial Number	20033724-8
Test Date	6/15/2020
Record No	1619
P.O. Number	DONNA ANDERSON
Work Order No.	879

Page 1 of 1

Bill to Customer SE-0070692

Site Customer SE-0032238

Inframark Water Infrastructure Operation
1600 Avalon Parkway
Perris CA 92571

Inframark Water Infrastructure Operations (Well # :
North Facility
Perris CA 92571

Flow Meter Totalizer Reading - Cubic Feet

Site Location

Before Test Flow Meter 1433947 x 100

Prover No

Well # 4

After Test Flow Meter 1433968 x 100

PT-001

Meter Manufacture Size and Model

Service Type

Test Cycle

Pipe Diameter

Pipe Area

Water Specialties, 8" MW508 Flow com


Test Only

8

50 2656

Technician

Manny



**Customer Meter
Average Accuracy**

99.68%

Pitot Tube Test Data

Customer Meter

Test No.	Pitot Tube Reading	Actual GPM	Totalizer (start)	Totalizer (end)	Net Volume	Net Volume (gallons)	Test Time (mm:ss:hss)	Measured GPM	Accuracy
1	16.9	849.489	1433947	1433953	600	4488.31169	05:18:002	846.82	99.69%
2	16.9	849.489	1433954	1433960	600	4488.31169	05:18:015	846.61	99.66%
3	16.9	849.489	1433961	1433967	600	4488.31169	05:18:001	846.84	99.69%

Additional Information
Test only
No repair or calibration performed.

Approved By: